



UNDER CONSTRUCTION

Clawson Public Schools 2021 & 2023 Bond Project Current Activities & Tasks



CES – Gym Addition Wood Finishing Near Complete

- CES – Gym Equipment Divider Curtain Motor & Structure in place, pending wood floor completion for install.
- CES – Gym Painting Complete.
- CES – New Gym Wood Finishing near complete.
- ECC – Demolition near complete.
- ECC – Continue Overhead Mechanical / Electrical.
- Schalm – Continue Backfill foundations / tunnels, Site Balancing.



ECC – Library MEP In Progress

Upcoming Activities & Tasks

- ECC – Continue Mechanical / Electrical Installation.
- Schalm – Balancing & Restoration Continue.
- ECC – Masonry Wall Construction

ECC – Early Child Center

CES – Clawson Elementary School



ECC – Big Chimney Demo & Window Install In Progress



ECC – Area D Painting In Progress